

DATOS GENERALES DE CARRETERAS - JULIO 2010

Concesión	Total km (Contrato de Concesión)	Total km Comprometidos para Construcción (1)	Construcción de Carretera - Avance Físico (km)									Total acumulado a 2010 (2)	% Avance (2)/(1)
			Ai 2009	Ene-10	Feb-10	Mar-10	Abr-10	May-10	Jun-10	Jul-10			
IIRSA Norte	955.07	114.08	114.08	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	114.08	100.00%
Red Vial 05	182.66	33.90	33.90	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	33.90	100.00%
Buenos Aires - Canchaque	78.13	76.94	76.94	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	76.94	100.00%
Autopista del Norte - Pativilca Trujillo	356.21	356.21	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
Tramo Vial Chancay - Acos	76.50	76.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
Mocupe - Cayalti - Oyotún	46.80	46.797	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
Autopista del Sol Trujillo - Sullana	475.00	262.78	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%
IIRSA SUR TRAMO 1	757.64	757.640	346.85	49.59	59.20	81.45	23.12	39.55	68.31	43.52	711.59	93.92%	
IIRSA SUR TRAMO 2	300.00	244.921	168.00	3.00	2.00	2.00	4.38	2.50	13.76	17.36	213.00	86.97%	
IIRSA SUR TRAMO 3 ⁽³⁾	403.20	409.308	376.00	2.80	0.00	1.00	18.20	0.00	4.80	0.00	402.80	98.41%	
IIRSA SUR TRAMO 4	305.90	302.176	160.80	1.05	0.00	11.31	8.59	11.20	12.05	10.00	215.00	71.15%	
IIRSA SUR TRAMO 5	827.11	827.100	140.86	10.75	31.57	7.16	21.87	9.80	45.50	25.00	292.51	35.37%	
Red Vial 06 ⁽⁴⁾	221.70	43.000	18.24	1.26	0.00	0.00	9.30	1.00	2.90	1.12	33.82	78.65%	
TOTAL	4,985.92	3,551.35	1,435.67	68.45	92.77	102.92	85.46	64.05	147.32	97.00	2,093.64		

Nota:

(3) IIRSA SUR TRAMO 3.- la longitud comprometida No incluye el Puente Billinghurst (L = 722.95 m)

(4)

ETAPA	Long. (km)	Culminac.	Sector	Compromiso
PREPARATORIA	1.6		Cerro Azul - Cerro Calavera	
I ETAPA	41.4	Dic-10	Cerro Azul - Bajada de Jahuay	43
II ETAPA	55.0	2022	Bajada de Jahuay - Sn Andres	
III ETAPA	54.5	2032	Sn Andres - Ica	

